



NORTH BIHAR POWER DISTRIBUTION CO. LTD

Minutes of RGGVY & BRGF progress Review meeting held at Ground floor Conference Hall, Vidyut Bhawan, on 17.12.2015 chaired by CMD BSPHCL / MD (NBPDC)

Date : 17-12-2015	Place : Conference Hall, Ground Floor, Vidyut Bhawan, Patna	
<p>Meeting started with welcome address to all Present officers and agencies. Ongoing works under different schemes are discussed. It has to be completed as per schedule target. The Progress of Electrification work of UE & IE Villages under 11th plan phase-II and 12th plan were on prime focus as per target given for their completion. Detail of instructions and important points have been enumerated underneath.</p>		
General Instructions		
<p>All agencies have to complete all UE villages except Katihar District before March 31st, 2016 and IE villages as per LOA schedule time.</p>		
<p>All agencies have to complete their sanctioned villages first and after the completion of that, work of other IE villages found in survey, may be taken up as per with specific approval for H.Q.</p>		
<p>All Turnkey Contractors are required to submit the details of energized BPL connections to EEE (Projects) for billing whether the villages are handed over or not. The billing of all energized BPL connections would be done before 15th Jan. 2016.</p>		
<p>All agencies have to provide one or more SMDBs on each LT pole as per requirement.</p>		
<p>All EEE (Project) & agencies were informed that in case of replacement of defective transformer, JEE (Project) or JEE (Supply) can verify the same for taken over. No need of verification of the both JEEs.</p>		
<p>All agencies are directed to expedite the erection of IE villages and complete the work within schedule time and those who have required the amendment in LOA, they will provide the same within 2 -3 months. For that span of time they have no issues regarding the material.</p>		
<p>All agencies are directed to provide the Quality Assurance Certificate for each UE and IE village at the time of handing over of the village. Also they have to involve the Quality team from their end, who is responsible for the assurance of the quality of material & erection.</p>		
<p>All agencies are directed to rectify all non-conformity found at site within 15 days else further payment to agencies may be held.</p>		
<p>All agencies are informed that they have to provide BPL household connection to the BPL consumers, who have any kind of documentary proof.</p>		
<p>Some agencies have raised issues of time extension for work of 10/16/25/40 KVA DT Replacement under State Plan. It is to be examined by concern department.</p>		
Sl. No.	Observations/ Issues	Action/ Compliance
1	<ul style="list-style-type: none">It is observed that the progress of M/s East India Udyog Ltd, is very slow and they could not achieve their target.Agency informed that the actual quantity of BOQ is exceeds from sanctioned quantity and requested for the amendment in the LOA for Darbhanga & Begusarai District.	<p>Agency is instructed to expedite the erection of IE villages and achieve the given target of minimum 175 nos. of IE villages in January 2016. It is mentioned that for the next 2 - 3 months, the agency have no issues regarding the material and assured that within this period of time, the matter of amendment in LOA will be resolved as per T&C.</p>
2	<p>The current progress of M/s Techno Electric in Gopalganj district is very slow and cannot complete the project within the time limit.</p>	<p>Agency is instructed to expedite the erection work of IE villages and achieve the target of minimum 200 nos. of IE villages.</p>

3	It is observed by the REC team that the transformers available in store of M/s Energo Engineering Ltd have quality issues.	Agency is instructed to replace such material within 15 days, and no payment will be released.
4	It is found that the erection quality of M/s EMC Ltd is very poor in Saran & East Champaran District.	It is instructed to concern ESE to hold the payment of agency and check the complete erection work minutely and further payments would be released only after the compliance of all required rectifications.
5	It is observed that the hand over & taken over is still pending of UE villages of Araria, Kishanganj, Siwan & Purnia.	Concerned agencies and EEE(Projects) are instructed to complete the handover and take over process by Dec. 31 st ,2015.
6	The progress of Katihar District is very slow to achieve the target given by REC.	It is directed to expedite the erection work in Katihar District. One no. of block Amdabad have to done under the BRGF-2 plan.

Special Plan (BRGF) Phase-I Scheme

Cumulative Progress as on date 16.12.2015 :-

S.No.	Description	190/PR/NBPDCL/2013			191/PR/NBPDCL/2013			192/PR/NBPDCL/2013			193/PR/NBPDCL/2013			194/PR/NBPDCL/2013			Total		
		M/s Vijai Electricals Ltd.			M/s East India Udyog Ltd.			M/s Bajaj Electricals Ltd.			M/s Bajaj Electricals Ltd.			M/s Sri Gopikrishna Infra. Pvt. Ltd.					
		Scope	Achievement	Balance	Scope	Achievement	Balance	Scope	Achievement	Balance	Scope	Achievement	Balance	Scope	Achievement	Balance	Scope	Achievement	Balance
1	New 33KV Line (No. Of Feeders)	8	4	4	10	6	4	13	4	9	10	2	8	6	3	3	47	19	28
2	New PSS (Nos.)	3	1	2	3	3	0	2	0	2	3	0	3	2	2	0	13	6	7
3	New 11KV Line (No. Of Feeders)	82	68	14	38	29	9	41	22	19	43	34	9	69	63	6	273	216	57
1	R&M of PSS (Nos.)	51	47	4	33	19	14	19	18	1	25	18	7	50	42	8	178	144	34
5	New Control Room (Nos.)	3	0	3	5	1	4	1	0	1	7	0	7	5	2	3	21	3	18
	Extension of Control Room (Nos.)	24	15	9	10	4	6	12	3	9	15	0	15	17	8	9	78	30	48

1 **M/s Vijay Electricals Ltd, Hyderabad (NIT No.-190/PR/NBPDCL/2013)**
District: Muzaffarpur, Vaishali, Sitamarhi, Sheohar, East Champaran & West Champaran

Agency has given the target for completion of balance work

A)	New 33 KV Line (Nos.)	1). Vaishali GSS to Basra New PSS under Muzaffarpur District-Target Date: 26/12/2015 2). Hajipur GSS to Konharaghat PSS under Vaishali District- Target Date: 25/01/2016 3). Manjurha GSS to Beli Sarai New PSS under East Champaran District- Target Date: 22.12.2015 4). Bagha PSS to Chautarwa PSS under West Champaran District- Target Date: 26/01/2016
B)	New 33/11 KV PSS (Nos.)	1). Basra New PSS under Muzaffarpur District- Target Date: 25/12/2015 2). Belisarai New PSS under East Champaran- Target Date: 25/12/2015
C)	New 11 KV Line (Nos.)	Balance 09 Nos. New 11 KV Line will be completed in the month of December-2015 and 05 nos. in Jan.16
D)	R&M of PSS (Nos.)	All balance 04 Nos. R&M of PSS will be completed in the month of December-2015
E)	New Control Room & Extension of Control Room (Nos.)	1). New Control Room:- Balance 1 No. Will completed in the month of December-2015 & 2 Nos. will be completed in the month of January-2016 (Total Balance: 3 Nos.) 2). Extension of Control Room:- Balance 5 Nos. will be completed in the month of December-2015 & 4 Nos. will be completed in the month of January-2016 (Total Balance: 9 Nos.)

2 **M/s East India Udyog Ltd, Ghaziabad (NIT No.-191/PR/NBPDCL/2013)**
District: Saran, Siwan & Gopalganj

Agency has given the following New Dates to achieve the targets for completion of balance work

A)	New 33 KV Line (Nos.)	1). Sheetalpur GSS to Sonpur PSS under Saran District-Target Date:: 15/01/2016 2). Siwan GSS to Mairaw PSS under Siwan District- Target Date: 15/01/2016 3). Gopalganj GSS to Koचाikot PSS under Gopalganj District- Target Date: 30/01/2016 4). Gopalganj GSS to Mirganj PSS under Gopalganj District- Target Date: 26/01/2016
B)	New 33/11 KV PSS (Nos.)	Completed all 3 nos. new PSS except Gravel filling work
C)	New 11 KV Line (Nos.)	All balance 09 Nos. New 11 KV Line will be completed in the month of December-2015
D)	R&M of PSS (Nos.)	Balance 13 Nos. R&M of PSS will be completed in the month of December-2015 & 1 No. Will be completed in the month of January-2016
E)	New Control Room & Extension of Control Room (Nos.)	1). New Control Room:- All balance 04 Nos. will be completed in the month of December-2015 2). Extension of Control Room:- Balance 5 Nos. will be completed in the month of December-2015 & 1 No. will be completed in the month of January-2016 (Total Balance: 6 Nos.)
3	M/s Bajaj Electricals Limited:- (NIT No.-192/PR/NBPDCL/2013) District: Samastipur & Begusarai	

Agency has given the following New Dates to achieve the targets for completion of balance work

A)	New 33 KV Line (Nos.)	1). Mohanpur GSS to Mathurapur New PSS under Samastipur District: Target: 30/12/2015 2). Dalsingsarai GSS to Rosra PSS under Samastipur District:: Target: 15/01/2016. 3). Singhiya Ghat PSS to Rosra PSS under Samastipur District: Target Date: 10/01/2016 4). Mohanpur GSS to Kubauliram PSS under Samastipur District: Target: 30/12/2015 5). Mohanpur GSS to Khanpur PSS (Old) under Samastipur District: Target: 20/01/2016 6). Sarai Ranjan PSS to Bathua under Samastipur District: Target: 20/12/2015 7). Hasanpur PSS to Bithan PSS under Samastipur District: Target: 20/12/2015 8). Baruni GSS to Bhagwanpur PSS under Begusarai District: Target: 30/12/2015. 9). Balia PSS to Matihani PSS under Begusarai District: Target date : 30/12/2015
B)	New 33/11 KV PSS (Nos.)	1). Mathurapur New PSS under Samastipur District- Target Date:25/12/2015 2). Zero Mile New PSS under Begusarai District- Target Date: 26/01/2016
C)	New 11 KV Line (Nos.)	Balance 03 Nos. New 11 KV Line will be completed in the month of December-2015 & 16 Nos. will be completed in the month of January-2016 (Total Balance: 19 Nos.)
D)	R&M of PSS (Nos.)	Balance 01 No. R&M of PSS will be completed in the month of January-2016.
E)	New Control Room & Extension of Control Room (Nos.)	1). New Control Room:- Balance 01 No. will be completed in the month of December-2015 2). Extension of Control Room:- All balance 9 Nos. will be completed in the month of December-2015.
4	M/s Bajaj Electricals Limited:- (NIT No.-193/PR/NBPDCL/2013) District: Darbhanga & Madhubani	

Agency has given the following New Dates to achieve the targets for completion of balance work

A)	New 33 KV Line (Nos.)	1). Ramnagar GSS to Baheri PSS under Darbhanga District:: Target: 25.01.2016 2). Gangwara GSS to Benipur PSS under Darbhanga District:: Target: 20.01.2016 3). Gangwara GSS to Sakri PSS under Darbhanga District: Target: 15.01.2016 4). Madhubani GSS To New Chakda PSS under Madhubani District: Target:25.01.2016 5). Jainagar GSS To Khajauli PSS under Madhubani District: Target: 10.01.2016 6). Madhubani GSS To Madhubani PSS under Madhubani District: Target: 15.01.2016 7). Arer Tapping To Bennipatti PSS under Madhubani District: Target:25.01.2016 8). Fulparas GSS To Madhepur PSS under Madhubani District: Target: 20.01.2016
B)	New 33/11 KV PSS (Nos.)	1). Mabbi (Area Board) New PSS under Darbhanga District:- Target Date:-31/03/2016. 2). Chakdah New PSS under Madhubani District: Target Date:-30/01/2016. 3). Ramnagar New PSS under Darbhanga District:- Decided to remove from scope due to non-availability of land.
C)	New 11 KV Line (Nos.)	Balance 03 Nos. New 11 KV Line will be completed in the month of December-2015 & 06 Nos. will be completed in the month of January-2016 (Total Balance: 09 Nos.)
D)	R&M of PSS (Nos.)	All balance 07 Nos. R&M of PSS will be completed in the month of January-2016.
E)	New Control Room & Extension of Control Room (Nos.)	1). New Control Room:- Balance 02 Nos. will be completed in the month of December-2015 & 5 Nos. will be completed in the month of January-2016 (Total Balance: 7 Nos.). 2). Extension of Control Room:- Balance 05 Nos. will be completed in the month of December-2015 & 10 Nos. will be completed in the month of January-2016 (Total Balance: 15 Nos.)
5	M/s Sri Gopikrishna Infra. Pvt. Ltd, Hyderabad (NIT No.-194/PR/NBPDCL/2013) District: Saharsa, Khagaria, Purnia, Araria, Katihar, Kishanganj, Supaul & Madhepura	

Agency has given the following New Dates to achieve the targets for completion of balance work

A)	New 33 KV Line (Nos.)	1). Khagaria GSS (Parmanandpur Dhala) to Maheskut PSS under Khagaria District::Target Date:-31/12/2015 2). Balua PSS to Birpur PSS under Supaul District::Target Date:-05/01/2016. 3).Madhepura PSS to Murliganj PSS under Madhepura District: Target Date:-05/01/2016.
B)	New 33/11 KV PSS (Nos.)	Completed
C)	New 11 KV Line (Nos.)	Balance 04 Nos. New 11 KV Line will be completed in the month of December-2015 & 02 Nos. will be completed in the month of January-2016 (Total Balance: 06 Nos.)
D)	R&M of PSS (Nos.)	Balance 06 Nos. R&M of PSS will be completed in the month of December-2015 & 02 Nos. will be completed in the month of January-2016 (Total Balance: 08 Nos.)
E)	New Control Room & Extension of Control Room (Nos.)	1). New Control Room :- Balance 02 Nos. will be completed in the month of December-2015 & 1 No. will be completed in the month of January-2016 (Total Balance: 03 Nos.). 2). Extension of Control Room :- Balance 05 Nos. will be completed in the month of December-2015 & 04 Nos. will be completed in the month of January-2016 (Total Balance: 09 Nos.)

Special Plan (BRGF) Phase-II Scheme

Cumulative Progress as on date 16.12.2015 :-

S.No.	Description	M/s Sri Gopikrishna Infra. Pvt. Ltd.								
		05/PR/NBPDCL/2014			06/PR/NBPDCL/2014			Total		
		Scope	Achievement	Balance	Scope	Achievement	Balance	Scope	Achievement	Balance
1	New 33KV Line (No. Of Feeders)	4	2	2	13	5	8	17	7	10
2	New PSS (Nos.)	-	-	-	2	0	2	2	0	2
3	New 11KV Line (No. Of Feeders)	2	1	1	25	15	10	27	16	11
4	New LT Line (CKM)	110	76	34	343	159	184	453	235	218
5	New DSS (Nos.)	58	36	22	130	98	32	188	134	54
	Augmentation of DSS (Nos.)	101	53	48	298	171	127	399	224	175

1	M/s Sri Gopikrishna Infrastructure Pvt. Ltd., Hyderabad (NIT No.-05 & 06 /PR/NBPDCL/2014) District: Siwan , Araria, Kishanganj and Purnea
----------	--

Agency has given the following New Dates to achieve the targets for completion of balance work

A)	New 33 KV Line (in Nos.)	NIT:- 05/PR/NBPDCL/2014 1). Maharajganj to Goriyakothi PSS under Siwan District. Target Date: 31/12/2015. 2). Raghunathpur to Mirpur PSS (in Andar) under Siwan District. Target Date: 05.01.2016.																								
		NIT:- 06/PR/NBPDCL/2014 1). Forbesganj GSS to Raniganj PSS under Araria District. Target Date: 15/02/16. 2). Raniganj PSS to Araria PSS under Araria District. Target Date: 15/02/16. 3). Kishanganj GSS to Madhohatt under Kishanganj District. Target Date: 15/03/16. 4). Kishanganj GSS to Pothia under Kishanganj District. Target Date: 05/03/16. 5). Agriculture Line under Kishanganj District. Target Date: 25/01/16. 6). Madhubani PSS Taping to Banmankhi PSS under Purnia District. Target Date: 10.02.2016. 7). Line Bazar to Madhubani PSS under Purnia District. Target Date: 31/12/15. 8). Line Bazar to City PSS under Purnia District. Target Date: 31/12/15																								
B)	New 33/11 KV PSS (in Nos.)	NIT:- 06/PR/NBPDCL/2014 1). Madhuhatt New 33/11 KV PSS under Kishanganj District. Target Date 31/01/16. 2). Pothia New 33/11 KV PSS under Kishanganj District. Target Date 31/12/15.																								
C)	New 11 KV Line (New Feeders) (in Nos.)	<table border="1" style="width: 100%; text-align: center;"> <thead> <tr> <th>NIT No.</th> <th>Total Balance</th> <th>Dec-15</th> <th>Jan-16</th> <th>Feb-16</th> <th>Mar-16</th> <th>Apr-16</th> <th>May-16</th> </tr> </thead> <tbody> <tr> <td>05</td> <td>1</td> <td>-</td> <td>1</td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>06</td> <td>10</td> <td>3</td> <td>2</td> <td>2</td> <td>3</td> <td>3</td> <td>-</td> </tr> </tbody> </table> <p style="text-align: right;">Month wise Targets:-</p>	NIT No.	Total Balance	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16	05	1	-	1	-	-	-	-	06	10	3	2	2	3	3	-
NIT No.	Total Balance	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16																			
05	1	-	1	-	-	-	-																			
06	10	3	2	2	3	3	-																			

D)	New LT Lines (in CKM)	<table border="1"> <thead> <tr> <th>NIT No.</th> <th>Total Balance</th> <th>Dec -15</th> <th>Jan- 16</th> <th>Feb- 16</th> <th>Mar -16</th> <th>Apr -16</th> <th>May -16</th> <th>Jun- 16</th> </tr> </thead> <tbody> <tr> <td>05</td> <td>34</td> <td>10</td> <td>10</td> <td>10</td> <td>4</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>06</td> <td>184</td> <td>10</td> <td>15</td> <td>15</td> <td>20</td> <td>26</td> <td>50</td> <td>50</td> </tr> </tbody> </table>	NIT No.	Total Balance	Dec -15	Jan- 16	Feb- 16	Mar -16	Apr -16	May -16	Jun- 16	05	34	10	10	10	4	-	-	-	06	184	10	15	15	20	26	50	50																													
		NIT No.	Total Balance	Dec -15	Jan- 16	Feb- 16	Mar -16	Apr -16	May -16	Jun- 16																																																
		05	34	10	10	10	4	-	-	-																																																
06	184	10	15	15	20	26	50	50																																																		
Month wise Targets:-																																																										
E)	New DSS & Augmentation of DSS (Nos.)	<table border="1"> <thead> <tr> <th>NIT No.</th> <th>Total Balance</th> <th>Dec- 15</th> <th>Jan- 16</th> <th>Feb- 16</th> <th>Mar- 16</th> <th>Apr- 16</th> <th>May- 16</th> </tr> </thead> <tbody> <tr> <td colspan="8" style="text-align: center;">New DSS</td> </tr> <tr> <td>05</td> <td>22</td> <td>6</td> <td>11</td> <td>5</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>06</td> <td>31</td> <td>23</td> <td>8</td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td colspan="8" style="text-align: center;">Augmentation of DSS</td> </tr> <tr> <td>05</td> <td>48</td> <td>10</td> <td>10</td> <td>10</td> <td>10</td> <td>8</td> <td>-</td> </tr> <tr> <td>06</td> <td>127</td> <td>30</td> <td>30</td> <td>30</td> <td>30</td> <td>7</td> <td>-</td> </tr> </tbody> </table>	NIT No.	Total Balance	Dec- 15	Jan- 16	Feb- 16	Mar- 16	Apr- 16	May- 16	New DSS								05	22	6	11	5	-	-	-	06	31	23	8	-	-	-	-	Augmentation of DSS								05	48	10	10	10	10	8	-	06	127	30	30	30	30	7	-
		NIT No.	Total Balance	Dec- 15	Jan- 16	Feb- 16	Mar- 16	Apr- 16	May- 16																																																	
		New DSS																																																								
		05	22	6	11	5	-	-	-																																																	
		06	31	23	8	-	-	-	-																																																	
		Augmentation of DSS																																																								
		05	48	10	10	10	10	8	-																																																	
06	127	30	30	30	30	7	-																																																			
Month wise Targets:-																																																										

Special Plan (BRGF) Phase-II, Balance Part of Phase-I & Phase-II (Part-C) Scheme

1	M/s Godrej & Boyce Mfg. Company Ltd., Mumbai (NIT No.-229 /PR/NBPDCL/2014) District: Vaishali, Muzaffarpur, Sheohar & Sitamarhi	
A)	New 33/11 KV PSS	1). Sonbarsa New PSS under Sitamarhi District:- Land handed over on 18.06.2015 but work not started by agency (Agency has committed to start the work from next week). 2).Mejarganj New PSS under Sitamarhi District:- Land handed over on 18.06.2015. Boundary wall work has been started by agency. 3).Bokhra New PSS under Sitamarhi District:- Land not finalised. 4).Jadhua New PSS under Vaishali District:- Land not finalised. 5).Bhagwanpur New PSS under Vaishali District:- Land not finalised. 6).Chardralay New PSS under Vaishali District:- Land not finalised.
B)	New 33KV Line	Not Started by agency
C)	New 11KV Line (Feeder)	2 Nos. Feeder completed (Total Stringing done: 14 CKM & Total Poles Erected: 385 Nos.)
D)	New LT Line	Total Stringing done: 21 CKM & Total Poles Erected: 1663 Nos.
E)	New DSS & Augmentation of DSS	1). Total New DSS: 36 Nos. 2). Total Augmentation: 10 Nos.
2	M/s Bajaj Electricals Ltd., Mumbai (NIT No.-230 /PR/NBPDCL/2014) District: Darbhanga & Madhubani	
A)	New 33/11 KV PSS	1). Singhwara New PSS under Darbhanga District:- Land handed over on 14.07.2015, Boundary wall & Control Room work has been started by agency. 2).Hathauri Dih New PSS under Darbhanga District:- Land not finalised 3).Saidnagar (Near Ekmi) New PSS under Darbhanga District:- Land not finalised. 4).Simri New PSS under Madhubani District:- Land not finalised. 5).Arner New PSS under Madhubani District:- Land not finalised. 6).Rampatti New PSS under Madhubani District:- Land not finalised.
B)	New 33KV Line	Not Started by agency
C)	New 11KV Line (Feeder)	Not Started by agency
D)	New LT Line	Total Poles Erected: 347 Nos.
E)	New DSS & Augmentation of DSS	Not Started by agency
3	M/s Lumino Industries Ltd., Kolkata (NIT No.-231 /PR/NBPDCL/2014) District: Saharsa, Supaul, Madhepura & Khagaria	
A)	New 33/11 KV PSS	1). Chautham New PSS under Khagaria District:- Land handed over on 20.06.2015. Boundary wall work has been started by agency. 2).Supaul-2 (Hardi) New PSS under Supaul District:- Land handed over on 17.07.2015. Boundary wall work has been started by agency. 3).Raghopur-2 (Jagdishpur) New PSS under Sitamarhi District:- Land handed over on 17.07.2015. Boundary wall work has been started by agency.
B)	New 33KV Line	Not Started by agency

C)	New 11KV Line (Feeder)	Total Poles Erected: 26 Nos.
D)	New LT Line	Total Stringing done: 11 CKM & Total Poles Erected: 5594 Nos.
E)	New DSS & Augmentation of DSS	1). Total New DSS: 01 No. 2). Total Augmentation: 03 Nos.
Issues :-		<p>1. Agency raised the issue regarding approval of new 33 KV lines from NBPDC, HQ. CMD instructed that all approval will be done from Circle level.</p> <p>2. Agency raised issue regarding extension of time due to agreement was hold in month March, 2015 after award of work to agency. CMD found merit in issues raised by agency and directed to give suitable time extension to agency after examination of their representation.</p> <p>3. Agency raised issue regarding permission of AB Cables for new LT lines due to public hindrance. It was directed that work will be done as per LOA/ NIT.</p>
4	M/s Vindhya Telelinks Ltd., Rewa (NIT No.-232 /PR/NBPDC/2014) District: East Champaran & West Champaran	
A)	New 33/11 KV PSS	<p>1). Ramgarhwa New PSS under East Champaran District:- Land handed over on 20.07.2015 but work not started by agency (Agency has committed to start the work from next week).</p> <p>2). Piprakothi New PSS under East Champaran District:- Land handed over on 09.05.2015. Boundary wall work has been started by agency.</p> <p>3). Turkaulia New PSS under East Champaran District:- Land not finalised.</p> <p>4). Sidhaw (P) New PSS under West Chaparan District:- Land handed over on 11.07.2015 but work not started by agency due to dispute in land by local people.</p> <p>5). Jamunia New PSS under West Chaparan District:- Land handed over on 11.07.2015. Boundary wall work has been started by agency.</p> <p>6). Bhitaha New PSS under West Chaparan District:- Land handed over on 11.07.2015. Boundary wall work has been started by agency.</p>
B)	New 33KV Line	Not Started by agency
C)	New 11KV Line (Feeder)	Total Stringing done: 01 CKM & Total Poles Erected: 752 Nos.
D)	New LT Line	Total Stringing done: 16 CKM & Total Poles Erected: 6306 Nos.
E)	New DSS & Augmentation of DSS	1). Total New DSS: 07 Nos. 2). Total Augmentation: 42 Nos.
5	M/s Vindhya Telelinks Ltd., Rewa (NIT No.-233 /PR/NBPDC/2014) District: Saran, Siwan & Gopalganj	
A)	New 33/11 KV PSS	<p>1). Manjha New PSS under Gopalganj District:- Land handed over on 19.06.2015. Boundary wall work has been started by agency.</p> <p>2). Patti Chakargopi New PSS under Gopalganj District:- Land handed over on 23.07.2015. Boundary wall work has been started by agency.</p>
B)	New 33KV Line	Not Started by agency
C)	New 11KV Line (Feeder)	Total Stringing done: 04 CKM & Total Poles Erected: 539 Nos.
D)	New LT Line	Total Stringing done: 42 CKM & Total Poles Erected: 6521 Nos.
E)	New DSS & Augmentation of DSS	1). Total New DSS: 20 Nos. 2). Total Augmentation: 07 Nos.
Issues:-		<p>1. Agency raised issue regarding extension of time for 3 months due to agreement was hold in month March,2015 after award of work to agency. CMD found merit in issues raised by agency and directed to given suitable time extension to agency after examine their representation.</p> <p>2. Agency raised issue regarding approach road for new 33/11 KV PSS Pattichakar gopi under Gopalganj District.</p> <p>3. Agency raised issue regarding dispute in land for new 33/11 KV PSS Sidhaw under West Champaran District.</p>
6	M/s Bajaj Electricals Ltd., Mumbai (NIT No.-234 /PR/NBPDC/2014) District: Samastipur & Begusarai	
A)	New 33KV Line	Not Started by agency
B)	New 11KV Line (Feeder)	Not Started by agency
C)	New LT Line	Not Started by agency
D)	New DSS & Augmentation of DSS	1). Total New DSS: 03 Nos. 2). Total Augmentation: Not Started

7	M/s Cabcon India Pvt. Ltd., Kolkata (NIT No.-235 /PR/NBPDCL/2014) District: Katihar, Kishanganj, Purnia & Araria	
A)	New 33KV Line	Total Poles Erected: 185 Nos.
B)	New 11KV Line	Total Poles Erected: 987 Nos.
C)	New LT Line	Total Poles Erected: 717 Nos.
D)	New DSS & Augmentation of DSS	1). Total New DSS: Not Started. 2). Total Augmentation: 25 Nos.

General Instruction for BRGF:

- ❖ The agencies raised the issue of time extension for Special Plan (BRGF) Phase-I scheme NIT No: 190/PR/NBPDCL/2013 to 194/PR/NBPDCL/2013 in the meeting. M/s East India Udyog Limited: Ghaziabad has already been provided time extension under NIT No: 191/PR/NBPDCL/2013 earlier. It was directed to examine the proposals of other agencies and accordingly go for time extension, if any.
- ❖ It was directed that targets for completion of work given by agency in the meeting for Phase-I should not fail.
- ❖ Agencies raised issue regarding extension of time of NIT No: 229/PR/NBPDCL/2014 to 235/PR/NBPDCL/2014 due to agreement was hold in month March, 2015 after award of work to agency. CMD found merit in issues raised by agency and directed to give suitable time extension to agency after examination of their representation.
- ❖ Agencies raised the issue regarding approval of new 33 KV lines from NBPDCL, HQ. CMD instructed that all survey approvals will be done from Circle level and intimate it to headquarter.

Memo No. 341.....

Date 15-1-16.....


Copy:-CE(Commercial)/CE(Project-I)/CE(ProjectII)GM(Revenue)DGM(Revenue)/Sr.Manager (Revenue)
/CE(O&M)/CE(S&P)/GM(HR)/OSD(HR/Admin.)/ CPM(TS)/All Concerned agencies/ All concerned PMAs.


(S.K.P Singh)
Director (Project)

Memo No. 341.....

Date 15-1-16.....


Copy :All Electric Superintending Engineer, Electric Supply Circle/All Electric Executive Engineer, Electric Supply Division/All Electric Engineer(Project), North Bihar Power Distribution Company Ltd. information and necessary action. Electric Executive Engineer (IT) is directed to upload the MoM on the website.


(S.K.P Singh)
Director (Project)

Memo No. 341.....

Date 15-1-16.....

Copy forwarded to OSD to MD, NBPDCL, OSD to CMD, Bihar State Power (Holding) Company Ltd. for information.


(S.K.P Singh)
Director (Project)

