



North Bihar Power Distribution Company Limited

Minutes of RGGVY progress review meeting of Katihar & Sitamarhi District

Chaired by: - CMD, BSPHCL

Date : 12-07-2016

Place : CMD Conference Hall, First Floor, Vidyut Bhawan, Patna

Meeting started for the review of progress under DDUGJY 12th Plan of Katihar & Sitamarhi district. Progress of Electrification work of UE & IE Villages in Katihar & Sitamarhi district under 12th plan was on prime focus as per target given for their completion. Detail of instructions and important points are tabulated underneath.

General Instructions

1	During the review of Katihar & Sitamarhi, where execution of DDUGJY (erstwhile RGGVY) 12 th Plan by M/s Energo Engg., it is observed that in both the district agency do not have available the sufficient material to execute the project. EEE (Project), Katihar also told that the agency has sufficient staff & manpower to execute the project but they don't have sufficient material to execute the project.
2	It is also observed that M/s Energo Engineering Project Ltd. has not achieved their own target for the month of June in Katihar and for the month of May & June in Sitamarhi district. Progress in the month of July is also satisfactory. CMD showed displeasure regarding the same.
3	CMD instructed to achieve the target accepted by the agency to complete the 50 nos. of UE villages before 15 th Aug. 2016.
4	CMD also instructed to the agency to provide the BPL connection in 21 nos. of villages of Amdabad block by 31 st July 2016 in which the village infrastructure has already been completed by M/s Cabcon India Pvt. It was also decided that TKC will complete the BPL connection in 19 nos. of villages of Manihari Block of Katihar district by 15 th Aug. 2016 where infrastructure work is being done by M/s Cabcon India Pvt. Ltd.
5	Agency requested to defer the LD in Katihar & Sitamarhi District to ensure fund flow in the project & expedite the execution of project. Agency has directed to achieve their target first and issue related LD will be discussed on 1 st Aug. 2016 on merit basis.
6	CMD directed to review the next progress of Katihar on 22 nd July 2016 in DM conference hall, Katihar.

Sd/-

(S. K. Srivastava)

Chief Engineer (Project- I)

2

Memo No.

Date

Copy forwarded to M/s Energo Engineering Project Ltd./ M/s Medhaj Techno Concept Pvt. Ltd. for information and necessary action.

Sd/-


(S. K. Srivastava)

Chief Engineer (Project- I)

Memo No. 4602.....

Date 04-08-16.....

Copy forwarded to Electrical Superintending Engineer, Electric Supply Circle, Purnea/ Electrical Executive Engineer, Electric Supply Division, Katihar for information and necessary action. Electrical Executive Engineer (IT) is directed to upload the MoM on the website.


04/08/16

(S. K. Srivastava)

Chief Engineer (Project- I)