



145

## Minutes of RGGVY Review meeting Chaired by -Director (Project), NBPDC

<b>Date : 23-05-2016</b>	<b>Place : MD Conference Hall, 3<sup>rd</sup> Floor, Vidyut Bhawan, Patna</b>
--------------------------	---

Meeting started with welcome address to all the present officers and representatives of agencies. Progress of ongoing works under different schemes was discussed. Completion of work as per scheduled target was emphasized. The Progress of Electrification work of UE & IE Villages under 11<sup>th</sup> plan phase-II and 12<sup>th</sup> plan were on prime focus as per target given for their completion. Detail of instructions and important points are mentioned underneath.

### General Instructions

1	Director (Project) instructed EEEs, PMA & TKCs to prepare plan for electrification of 179 nos. of Off-grid villages and 60 nos. of DDG villages. Concerned ESE & EEE (Project) shall be present in next weekly review meeting with execution plan and related facts and figures.
2	Director (Project) instructed EEEs to make proposal for electrification in Sitab Diyara area and Doriganj area of Saran district.
3	Director (Project) instructed agency to get the news published in local newspaper, informing left over BPL people to contact the concerned JE (Supply) for BPL connections along with the documents in Araria, Siwan, Kishanganj & Purnea district.
4	Director (Project) instructed TKCs to prepare execution plan for remaining work under 11 <sup>th</sup> plan phase-II and be available with all respective documents in next review meeting.
5	Director (Project) instructed to add scope of re-conducting of 33 KV & 11 KV line utilising balance capital under BPL head in case of 11 <sup>th</sup> Plan Phase II.
6	Director (Project) instructed concerned TKCs to expedite the progress of Siwan & Purnia districts.

Sl. No.	Observations/ Issues	Action/ Compliance
1	M/s Polycab Wires Ltd. requested for re-conducting of 11 KV line because existing 11 KV line is overloaded and is in very bad condition since several new villages of Vaishali district connected to it.	Director (Project) directed EEE (Project), Vaishali to start the re-conducting of 11 KV line under BRGF project (i.e. by M/s Godrej).
2	In Darbhanga district, agency requested to resolve the problem of approach road for Kiratpur PSS.	Director (Project) directed EEE (Project) to visit the Kiratpur PSS and make a report of it along with the photographs.
3	It is observed that 2 UE villages are not completed as on date in Khagaria district.	Director (Project) instructed the TKC to complete 1 UE village in May and another 1 UE village in June.
4	It is observed that completion of 1 UE village is still pending in Samastipur district.	Director (Project) instructed the TKC to complete the pending 1 UE village before 31 <sup>st</sup> May 2016.
5	<ul style="list-style-type: none"> <li>• During CMD meeting, M/s Vijai Electricals had been instructed to complete erection work in villages under Jokihat &amp; Raniganj block of Araria district but TKC have not yet started work there.</li> </ul>	<ul style="list-style-type: none"> <li>• Director (Project) instructed the agency to start the erection in both blocks immediately and report to concerned EEE (Project) for any requirement/issues.</li> </ul>
	<ul style="list-style-type: none"> <li>• Land for the Bathnaha PSS has been handed over to M/s Vijai Electrical on 30.04.2016.</li> </ul>	<ul style="list-style-type: none"> <li>• Director (Project) told the TKC that time extension of 8 months (from the date of land handing over) shall be provided for completion of PSS in Araria district.</li> </ul>
	<ul style="list-style-type: none"> <li>• Kursakatta PSS is presently tapped from existing 33 KV line in Araria district.</li> </ul>	<ul style="list-style-type: none"> <li>• TKC has to erect already planned 33 KV line, for charging of Kursakatta PSS from Plassi PSS.</li> </ul>
	<ul style="list-style-type: none"> <li>• 33 KV line of Ghurna PSS got badly affected during storm.</li> </ul>	<ul style="list-style-type: none"> <li>• TKC was instructed to re-establish affected line at the earliest.</li> </ul>

Memo No. 86.....

Date 02/06/16.....

Copy:

CE(Commercial)/CE(Project-

I)/CE(ProjectII)GM(Revenue)DGM(Revenue)/Sr.Manager(Revenue)/CE(O&M)/CE(S&P)/GM(HR)/OSD(HR/Admin.  
)/ CPM (TS)/All Concerned agencies/ All concerned PMAs.




(S.K.P Singh)

Director (Project)

Memo No. 86.....

Date 02/06/16.....

Copy:All Electric Superintending Engineers, Electric Supply Circle/All Electric Executive Engineers, Electric Supply Division/All Electric Engineers(Project), North Bihar Power Distribution Company Ltd. for information and necessary action. Electric Executive Engineer (IT) is directed to upload the MOM on the website.



(S.K.P Singh)

Director (Project)

Memo No. 86.....

Date 02-06-16.....

Copy forwarded to OSD to MD, NBPDC, OSD to CMD, Bihar State Power (Holding) Company Ltd. for information.



(S.K.P Singh)

Director (Project)