



North Bihar Power Distribution Company Limited

Minutes of Meeting with MLAs chaired by CMD, BSPHCL and in presence of MD, NBPDC

Date : 29-06-2016

Place : Conference Hall, First Floor, Vidyut Bhawan

Meeting started with welcome address to all Present MLAs, officers and agencies. The Progress of Electrification work of UE & IE Villages under 11th plan phase-II and 12th plan were the prime focus as per target given for their completion. Some other issues/ Problems were also raised by MLAs. MLA wise Issues/ Compliances and important points have been enumerated underneath.

MLA , Baniyapur (Saran): Sri Kedar Nath Singh

- 1 It was found that materials had been dumped in some villages since long time and work has not been started or virtually work is stopped since long time in some villages without completion. It was directed that agency should not move to other village without completion of previous one.
- 2 Progress of M/s EMC is very slow in saran district. Agency was directed to increase the manpower and expedite the work on priority.
- 3 Approx. 73 Nos. of 16/ 25 KVA DTs are burnt. It is directed to replace them by a month. This work may be completed by M/s Vidhya Telelink who works in this district under BRGF Scheme.
- 4 Agency (EMC) has been instructed to ensure about the availability of matching materials for balance work.
- 5 Agency (EMC) has been instructed to submit the action plan for completion of balance work with in couple of days.

MLA, Bahadurpur (Darbhanga): Sri Bhola Yadav

- 1 Agency assured to complete the following villages before 15/08/16. Arela, Moro, Patori, Borihari under Hanuman Nagar Block and Ukhara, Kharajpur, ugra mahapar, dekhuli under bahadurpur Block.
- 2 Hon'ble MLA of Madhuban requested to replace all burnt DTRs of 16/ 25 KVA in Madhuban block.
- 3 Height of 11 KV line is very low in village Biyuni of Andawa Panchayat. It is directed that the work should be completed on priority basis.
- 4 It has found that the materials had been dumped in some villages from long time ago but work has yet not started by agency (M/s Bajaj Electricals Ltd.), as per priority list provided by concern Hon'ble MLA.
- 5 Load of Approx. 125 consumers are on a 25 KVA transformer of Village Madhuban of Bahadurpur Block. Additional/ Augmentation of transformer required at that place.

MLA, Narkatiyaganj (Bettiah): Sri Binay Verma

- 1 Hon'ble MLA has raised issue of poor power supply in Narkatiyaganj. Hence, it is informed that, it is due to constraint in Ramnagar GSS. An additional 50 MVA Transformer is to be installed in Ramnagar GSS, which is expected to complete within 15 days. After that this problem will be resolved.
- 2 Some tolas had been left by M/s Ashoka Bulcom which are not under the DPR in earlier. Now it was directed to complete all the villages in all respect. Agency assured that these left tolas will also be completed as early as possible.
- 3 As per MLA's priority list, hamlets (tolas) of Villages which were left over from RE work, should be added in the scope of M/s. Vindhya telelink under BRGF- scheme.

MLA, Mahnar (Vaishali): Sri Umesh Singh Kushwaha

- 1 Hon'ble MLA raised issue of poor performance sub-Contractors of M/s Polycab.
- 2 Hon'ble MLA requested for verification of completed Electrification work of villages and installed

	transformers in place of 16/25 KVA burnt DTs. Sri Jay Shankar Jha, ESE, Muzaffarpur and Sri S. K. Srivastava, Chief Engineer, (project-I) were directed to verify the completed work and conduct a meeting in presence of MLA, concerned officers and agency at Block office, Mahanar on 02.07.2016.
3	Some villages near Jandaha GSS and PSS are not electrified till now. e.g. village Arnia near Jandaha PSS.
4	Hon'ble MLA requested to organize a bill correction camp twice in a month in his constituency.
5	Hon'ble MLA raised the issue regarding poor power supply (only for 14 hrs in relevant area).
MLA, Belsand (Sitamadhi) :	
1	Performance of M/s Energo is poor. Head of this agency was not present during the meeting. Agency was directed to expedite the work otherwise stern action may be initiated against them.
2	M/s Energo is completed all 30 UEV in Sitamadhi district, out of them 24 villages are taken over and rest are pending mainly due to compliance of SOR. Hence agency was directed to rectify all SOR within 10 days so that takeover of these villages will be completed.
3	Hon'ble MLA informed that agency M/s Godrej & Boyce Mfg. Co. Ltd. is not doing work in their area.
MLA, Marhaura (Saran): Sri Jitendra Kumar Rai	
1	Land for PSS at Nagra was made available to agency in Jan'15. But it is not completed till now. Hence Agency was directed to complete the work upto September' 16.
2	Augmentation of 17 nos. of Power Transformer of 15 Nos. of PSS is in scope of agency under Saran District, out of these only 1 no. of PSS augmented till now. The work is slow mainly due to delay in supply of Power Transformer from vendors M/s Marshal, M/s Newcon, M/s Swasti. It is directed to call a meeting with the said vendor and resolve this issue to expedite the work.
3	Agency is assured to complete the augmentation of Power Transformer in PSS Marhaura, Garkha and Hisuapur by Aug'16.

Memo No. Patna,

Dated

Copy forwarded to: - CE (Commercial)/CE (Project-I)/CE (Project-II)/GM (Revenue)/Sr. Manager (Revenue)/CE (O&M)/CE (S&P)/GM (HR)/OSD (HR & Admn.)/CPM (TS)/All concerned agencies / All concerned PMAs.

sd/-

(S.K. Srivastava)

Chief Engineer (Project-1)

Dated ...16.7.16....

Memo No. 4180 Patna,

Copy forwarded to :- All Electric Superintending Engineers, Electric Supply Circles/ All Electrical Executive Engineers, Electric Supply Division / All Electric Engineer (Project), NBPDCI for information and necessary action. Electric Executive Engineer (IT) is directed to upload the MOM on the website.

(S.K. Srivastava)

Chief Engineer (Project-1)