



# North Bihar Power Distribution Company Limited

Minutes of Review Meeting of Purnea Commissionaire  
Chaired by - CMD, BSPHCL & in the presence of MD, NBPDC and  
senior officers from Headquarter and Field.

Lt No- 106

Date 27/06/16

Date : 13-06-2016

Place : District Control Room, Purnea

Meeting started with welcome address to all Present officers and agencies. The Progress of Electrification work of UE & IE Villages under 11<sup>th</sup> plan phase-II and 12<sup>th</sup> plan were on prime focus as per target given for their completion. Revenue related issues and priorities are also emphasized. Detail of instruction and important points have been enumerated underneath.

## Instructions:

1	Billing should be stopped of villages/ Tolas where infrastructure are not available presently and consumers could not avail power.
2	It was found that BPL consumers used electricity before taken over of village, but bills are not issued to them. Hence agency is directed to handing over of BPL List just after releasing of connection or installation of BPL kit in premises of consumers. So that these consumers are added in billing cycle and bill is issued to them on time.
3	Some discrepancies in Project work are found by STF team during inspection in Purnea district: (i) Jhama is not used in erection of Pole. (ii) Coil earthing is not connected on Nuts and Bolts. <b>Jankinagar PSS.</b> (iii) Metal Tap is not used at bush of Power Transformer. (iv) It seems that hole in neutral flat was made by Belding machine. Agency is directed to rectify the above issue and monitor the work closely so that it can not happen again.
4	Following PSSs are completed and charged with back feeding of 11 KV line in Purnea district. Erection of 33 KV line of these PSSs are still pending. Agency M/s Bajaj Electrical assured to complete 33 KV line as per target given below: (i) Janki nagar(Ramnagar farsahi) : 30.06.16 (ii) Dagarua(Mahamdia) : July'16 (iii) Srinagar(Jageli) : July'16 (iv) Rupauli (Srimatta) : July'16 Apart from these, Agency assured to complete the PSS at Damdaha (Nirpur) and K. Nagar (Champa Nagar) in this month and PSS at Barhara Kothi(Harerahi) is to be completed in month of July'16. These three PSSs will be charged with 33 KV line upto 15 August'16.
5	M/s Energo is assured to complete the PSSs under Katihar district at Barari, Dandkhora and Manihari by August'16.
6	Issues raised by Katihar MLA (Sri Tarikishore Prasad): (i) Additional transformer is required in Dighi Chauhan Tola under Electrical Supply Subdivision, Katihar (Rural). (ii) It was found that Money is collected from villagers at some places by some petty contractors/ Dalals for the name of electrification of village. Hence it is directed to identify such Dalals/contractors and lodged FIR against him for the same.

7	Villages should be electrified in organized manner. i.e. No any pocket should be left surrounded by electrified villages.
8	Issues raised by Barari MLA (Sri Neeraj Kumar): (i) Earthing is not working properly in many Distribution Transformers. Low voltage problems generally occur due to it. Hence it is assured to resolve this issue by M/s Cabcon. (ii) It is requested to increase the capacity of existing 2X5 MVA Kurshela PSS. Hence it is assured to augment one of 5 MVA PT to 10 MVA by 30.06.16 and further additional 5 MVA PT will be installed by M/s Energo under DDUGJY 12 <sup>th</sup> Plan. (iii) It is requested to expedite the work for new PSS at Barari and complete it by August' 16
9	Issues raised by Pranpur MLA (Sri Binod Kumar Singh): (i) Transformer at Budhanagar Chowk (near NH) is overloaded. It is assured to augment this transformer or problem will be resolved by M/s Cabcon. (ii) It was found that poles are dumped in some villages since long time and work has not been started yet. It is requested to complete any village with all respect then move to the other and monitor the work so that it can not be happen again.
10	Issues raised by Kadwa MLA (Shakeel Ahmad Khan): (i) Electrification of villages should be done in a Phased manner. For this purpose list of villages with detail plan with time frame is required to be prepared and follow it strictly. So that we can communicate the same to the villagers.
11	Issues raised by Jokihat MLA (Sarfranz Alam): (i) There is ROW in 33 KV line for New PSS at Mahalgaon. It has been requested to reroute this 33 KV line as there is populated area between existing propose line. It has also been requested to start the survey for the new route and expedite the work.
12	Power is interrupted sometime for upto approx. 7 days in some area after storm or bad weather. Hence it is directed to prepare contingency plan for such type of crisis, so that line is restored in shortest period.
13	Issues raised by Kochadhaman MLA (Mijahid Alam): (i) A new PSS is required in Kochadhaman block. (ii) Meter is issued to BPL consumers without service wire in an energized village Haldigora. Agency told that it was happen due to non- availability of service wire. Agency assured that connection will be provided to all such BPL Consumers in proper way within a week.
<b>Instructions related to Revenue</b>	
14	Timely deposit of Revenue Collection by RRF to be monitored by RO/ AEE(Revenue).
15	Proper entry of Revenue collection in cash book to be monitored by AO.
16	Ensure 100% meter reading and collection from high valued consumer. i.e LTIS and NDS Consumer.
17	Disconnection of defaulter consumer is to be monitored by RO.
18	Spot Billing is to be monitored regularly.

(S.K. P. Singh)  
Director (Project)

Memo No. .... 106 ..... Patna,

Dated ... 27/06/16 .....

Copy forwarded to: - CE (Commercial)/CE (Project-I)/CE (Project-II)/GM (Revenue)/Sr. Manager (Revenue)/CE (O&M)/CE (S&P)/GM (HR)/OSD (HR & Admn.)/CPM (TS)/All concerned agencies / All concerned PMAs.



(S.K. P. Singh)  
Director (Project)

Memo No. .... 106 ..... Patna,

Dated ..... 27/06/16 .....

Copy forwarded to :- All Electric Superintending Engineers, Electric Supply Circles/ All Electrical Executive Engineers, Electric Supply Division / All Electric Engineer (Project), NBPDCL for information and necessary action. Electric Executive Engineer (IT) is directed to upload the MOM on the website.




(S.K. P. Singh)  
Director (Project)

Memo No. .... 106 ..... Patna,

Dated ..... 27/06/16 .....

Copy forwarded to :- OSD to MD, NBPDCL / OSD to CMD, BSPHCL for information.



(S.K. P. Singh)  
Director (Project)